


File:



Contractor:



Re:

Results of inspection [REDACTED]

From:

William Wolf *William R. Wolf*

Date:



Results:

ALL of the items listed on the Application and Certification for Payment, no. 10, under the column "Work Completed – This Period" have been completed to the extent shown under the "% Completed" column as set forth on said draw request. In addition, Construction Inspection Services, LLC believes the project to be 63.92% complete. Please refer to the photos below which were taken at the time of the inspection for documentation.


1. The building structural steel has been completed. Roof has been installed with HVAC and other equipment in place.







2. HVAC and sprinkler system have been installed on floors 1, 2 & 3.








3. Electrical and plumbing roughed in on each floor.







4. Elevator pits awaits elevators. Invoice from [REDACTED] supplied previously.





5. Brick work has begun on front of building.





6. Erection of garage panels and I-beams are complete. Concrete overlay has been poured on levels 2 through 6 with 3+/-" concrete. Working on ground level and ramp up to level 2.





7. Excavation for underground detention is progressing between building and garage.

